



SILVERHAWK UTILITIES INC.
P.O. Box 3069 Vernon, British Columbia
V1B 3M1 Canada

Inspection Call (250) 558-9877 Cell (250) 309-2827
Head Office (403) 289-3198
Head Office Fax (403) 289-3147

SEWER CONNECTION APPLICATION AND INSPECTION REPORT - RESIDENTIAL

Application Date	
Applicant if different from owner	
Address of Property	
Legal Description of Property	
Property owners name	
Property owners address	
Property owners phone number	
Building Permit Number	
Property owners signature	

****Permit Fee of \$850.00 Plus \$51.00 G.S.T must be attached to this application. Fees are based on a sewer inspection fee of \$350.00, a storm inspection fee of \$200.00 and the potential refundable deposit of \$300.00 ***

****Hook-up Fees are currently \$943.00 per pillow and will be charged if the property does not have capacity within the sewer system

Sewer connection Fee		Authorized Silverhawk Signature:
Hookup fee		
TOTAL PAYABLE		

Make Cheque Payable to Silverhawk Utilities Inc.

IMPORTANT: A REFUND of \$300.00 is available once the mandatory sewer & storm management inspections have been completed and approved. This includes the installation and inspection of the sewer line, connections, demonstration of acceptable storm drainage control, and installation of the water metre and pad. No refund will be given unless all items are inspected and approved. Currently we require a SENSUS meter or an INVENSYS meter. By hooking up to the Silverhawk Utilities Inc. system you are entering into a contract. Please refer to the attached fee schedule for current rates of service and penalties. These are subject to change without notice. Contact our field office at (250) 558-9877 to set up an appointment for the inspection. NOTE: NO STORM RUNOFF FROM THE BUILDING OR THE PROPERTY IS PERMITTED TO TIE INTO THE SANITARY SEWER DIRECTLY OR INDIRECTLY. FINAL INSPECTION APPROVAL AND RELEASE OF REFUND INCLUDE DEMONSTRATION OF PROPER STORM MANAGEMENT

Sewer Criteria	Pass	Fail
Is there an existing 100 mm sewer stub? Yes _____ No _____		
1" bed of sand above and below sewer line		
Minimum depth of 3'		
Minimum slope of 2%		
Sewer & Inspection Approved:		
Location Approved:		
Storm Drainage plan and dry well plan provided and inspected		
Adequate drainage control including roof drains and weeping tile diverted away from sanitary system:		
Trenching and Pipe installation approved:		
Back Filling approved:		
Meter Installation approved:		
Sewer Inspection Not Approved Reason for Failure:		
Final Approval Signature of Silverhawk Utilities Inspector:		
Final Approval Date: _____ Print Name: _____		

SEE ATTACHED FOR TERMS AND CONDITIONS OF HOOKUP TO OUR SYSTEM.